



City of Panama City Beach
 116 S. Arnold Drive
 Panama City Beach, FL 32413

UTILITIES DEPARTMENT

RESIDENTIAL C.O. INSPECTION CHECKLIST

Project Address:

Date:

Contractor Name/Number:

Initial Inspection | Reinspection

Check the following as applicable:

Potable Water

Potable Irrigation

Reclaimed Irrigation

- | | | |
|--|------------------------------|--|
| All meter boxes adjusted to grade | <input type="checkbox"/> Yes | <input type="checkbox"/> No, specify _____ |
| Meter boxes and lids undamaged | <input type="checkbox"/> Yes | <input type="checkbox"/> No, specify _____ |
| Required separation met between services | <input type="checkbox"/> Yes | <input type="checkbox"/> No, specify _____ |
| All meter boxes placed at R.O.W. | <input type="checkbox"/> Yes | <input type="checkbox"/> No, specify _____ |
| Meter boxes clean of dirt/debris | <input type="checkbox"/> Yes | <input type="checkbox"/> No, specify _____ |
| Check valve properly installed | <input type="checkbox"/> Yes | <input type="checkbox"/> No, specify _____ |
| All services at correct depth at meter boxes | <input type="checkbox"/> Yes | <input type="checkbox"/> No, specify _____ |
| Curb stops located in horizontal position | <input type="checkbox"/> Yes | <input type="checkbox"/> No, specify _____ |
| All meters are centered within meter box | <input type="checkbox"/> Yes | <input type="checkbox"/> No, specify _____ |

Gravity Sewer

Force Main

- Proper depth/elevation Yes No
- Proper separation Yes No
- Cleanout at R.O.W. Yes No
- Correct cleanout cap Yes No

- Proper depth Yes No
- Proper separation Yes No
- Check Valve Installed Yes No
- Isolation valve accessible Yes No
- Connection pressure tested Yes No

Inspector Notes

Panama City Beach Utilities Inspector